



FORT MYERS
COMMUNITY DEVELOPMENT

SOFFIT/FASCIA CHECKLIST

Maximum of 90% of the soffit may be complete for in-progress inspections. This checklist is a guide and not a comprehensive list.

- Check plans for material type, nail size, spacing and type. FBCR R703.11.1.4
- Check for Product Approval/NOAs labeling. FBC1709.10
- Check nail pattern and spacing. FBC1709.10